



Hirwaun Power Ltd

HIRWAUN POWER PROJECT

Stage 1 Construction Traffic Management Plan
(Demolition)





Hirwaun Power Ltd

HIRWAUN POWER PROJECT

Stage 1 Construction Traffic Management Plan (Demolition)

TYPE OF DOCUMENT (VERSION) PUBLIC

PROJECT NO. 70032642

OUR REF. NO. 70032642-CTMP-D

DATE: JULY 2018

WSP
Amber Court
William Armstrong Drive
Newcastle upon Tyne
NE4 7YQ
Phone: +44 191 226 2000
Fax: +44 191 226 2104
WSP.com



QUALITY CONTROL

Issue/revision	First issue	Revision 1	Revision 2
Remarks	Draft for Client Approval	Final for approval by Local Planning Authority	Final for approval by Local Planning Authority
Date	June 2018	July 2018	July 2018
Prepared by	Paul Whitley	Paul Whitley	Patrick Watchman
Signature			
Checked by	Vinny Holden / Paul Whitley / Mikyla Davidson	Mikyla Davidson / Emanuele Stella	Paul Whitley
Signature			Whitley, Paul <small>Digitally signed by Whitley, Paul DN: cn=Whitley, Paul, ou=Newcastle (Amber Court), email=Paul.Whitley@wsp.com Date: 2018.07.19 13:49:05 +0100</small>
Authorised by	Vinny Holden / Paul Whitley / Mikyla Davidson	Vinny Holden	Patrick Watchman
Signature			
Project number	70032642	70032642	70032642
Report number	70032642-CTMP-D	70032642-CTMP-D	70032642-CTMP-D
File reference	\\uk.wspgroup.com\central data\Projects\700326xx\70032642 - Hirwaun Power Station\03 Discharge of Requirements\CTMP	\\uk.wspgroup.com\central data\Projects\700326xx\70032642 - Hirwaun Power Station\03 Discharge of Requirements\CTMP\Revision 1	\\uk.wspgroup.com\central data\Projects\700326xx\70032642 - Hirwaun Power Station\03 Discharge of Requirements\CTMP\Revision 2



CONTENTS

1	INTRODUCTION	1
1.1	PROJECT BACKGROUND	1
1.2	PURPOSE OF THIS DOCUMENT	2
1.3	PROJECT DESCRIPTION	3
1.4	DOCUMENT STRUCTURE	4
2	EXISTING HIGHWAY CONDITIONS	5
2.1	LOCAL HIGHWAY NETWORK	5
3	SITE ACCESS, PARKING, AND LAYDOWN AREAS	6
3.1	SITE ACCESS	6
3.2	VEHICLE ROUTING	6
3.3	STAFF PARKING	6
3.4	LAYDOWN AREAS	6
3.5	SIGNAGE	7
4	DEMOLITION PROGRAMME AND TRIP GENERATION	8
4.1	DEMOLITION PROGRAMME	8
4.2	DEMOLITION WORKING HOURS	8
4.3	TRIP GENERATION - DEMOLITION WORKERS	8
4.4	HGV TRIP GENERATION - DEMOLITION TRAFFIC	8
4.5	DEMOLITION VEHICLES	9
4.6	ROAD CLOSURES	9
4.7	HIGHWAY CONDITION SURVEY OF MAIN AVENUE AND FOURTH AVENUE	10
4.8	SOUTH WALES TRUNK ROAD AGENT (SWTRA)	10
5	SUMMARY	12

TABLES

Table 1 - HPP Demolition Programme	8
Table 2 - SWTRA Embargo Periods	10
Table 3 – SWTRA Traffic Sensitivity (Times of Permitted Closures)	10
Table 4 – Compliance with Requirement 13(1) in this Stage 1 CTMP	12

FIGURES

Figure 1 – Site Location Plan (power generation plant)	1
Figure 2 - Demolition Traffic - HGV Trip Generation (2-way)	9

APPENDICES


Appendix A
Appendix B
Appendix C
Appendix D
Appendix E
Appendix F

1 INTRODUCTION

1.1 PROJECT BACKGROUND

- 1.1.1. The Hirwaun Power Project (henceforth referred to as the HPP or the Project) involves the construction and operation of a single gas turbine generator of circa 299 Megawatts electrical (MWe) output and associated gas pipeline on land at Hirwaun Industrial Estate, South Wales.
- 1.1.2. The Project obtained a Development Consent Order (DCO) in 2015 (2015 No. 1574), giving legal consent for the Project to go ahead subject to a number of Requirements being discharged. This DCO was later amended by the Hirwaun Generating Station (Amendment) Order 2016 and the Hirwaun Generating Station (Amendment) Order 2017 to provide for non-material changes to the DCO as made – hereafter referred to as ‘the DCO’. The DCO provides for the power generation plant component of the Project, to which this document relates.
- 1.1.3. The gas pipeline component of the Project was subject to full planning permission which was granted by Rhondda Cynon Taf County Borough Council (RCTCBC) in October 2015 (ref: 15/1213/10). This document does not relate to the gas pipeline component of the Project, as this will be dealt with under a separate application.
- 1.1.4. Figure 1 shows the location of the Site within which the power generation plant component of the Project will be located and to which the DCO and this document relates. This area will henceforth be referred to as the Site.

Figure 1 – Site Location Plan (power generation plant)



- 1.1.5. The Project has been the subject of an Environmental Impact Assessment (EIA) and, therefore, has been assessed for significant environmental effects from construction, operation and decommissioning activities through an Environmental Statement (ES). This informed the commitments required as part of the DCO and

the planning permission (ref: 15/1213/10) including the requirement to submit and have approved a Construction Traffic Management Plan (CTMP).

- 1.1.6. The CTMP is being prepared in two stages to address demolition and construction aspects of the project separately. This Stage 1 CTMP considers the demolition stage only (Numbered Work 1 of Schedule 1 of the DCO) and relates only to the power generation plant component of the Project (i.e. that part of the Project authorised by the DCO). A separate Stage 2 CTMP will be prepared to consider the construction stage of the Project, which will cover both construction of the power generation plant and the gas pipeline.

1.2 PURPOSE OF THIS DOCUMENT

- 1.2.1. The purpose of this Stage 1 CTMP is to address the demolition requirements attached to the DCO in respect of the power generation plant component of the Project, specifically in relation to Schedule 1 Numbered Work 1 and:

Schedule 2 Requirement 13 of the DCO

13.—(1) No numbered work of the authorised development other than tree felling and the bat mitigation structure forming part of numbered work 2E(g) of the authorised development is to commence until a construction traffic management plan covering that numbered work has been submitted to and approved by the relevant planning authority in consultation with Welsh Government Transport. The construction traffic management plan is to detail the proposals for the movement of construction traffic and abnormal indivisible loads associated with the authorised development and is to include-

(a) construction vehicle routing plans at 1:2,500 scale for all traffic including abnormal indivisible loads showing

(i) swept path analysis from the point of entry onto the highway network to the Order land;

(ii) highway mitigation in respect of any identified constraints on vehicle movements such as embargo periods, route traffic sensitivity, temporary road works and other highway restrictions to be developed following consultation with the South Wales Trunk Road Agent, and, where relevant, referring to supporting HD19/03 safety audit documentation (as contained within the Design Manual for Roads and Bridges Volume 5 Section 2 Part 2 and as amended or replaced); and

(iii) land ownership boundaries for any required holding areas, passing areas and layover areas;

(b) evidence of appropriate trial runs that demonstrate the suitability of the route from point of entry onto the trunk road network to the Order land for the proposed types of abnormal indivisible loads;

(c) site access plans at 1:2,500 scale that include supporting HD19/03 safety audit documentation (as contained within the Design Manual for Roads and Bridges Volume 5 Section 2 Part 2 and as amended or replaced);

(d) proposals for the management of junctions to and crossings of the public highway during delivery of abnormal indivisible loads;

(e) proposals for the scheduling and timing of movements of delivery vehicles, to be developed following consultation with the Welsh Government and potentially affected undertakers, and, in relation to any abnormal indivisible loads, details of vehicle parameters, number of vehicles in convoy size, dimensions (width, length, height) and weight (total vehicle with load and axle loading);

(f) details of escorts for abnormal indivisible loads highlighting where and when along the route private vehicles, banksman and Police vehicles escorts will be used (including emergency contingencies);

(g) proposals for temporary warning signs and banksman for abnormal indivisible loads, including provision of plan drawings and associated traffic signs schedule highlighting

locations along the route where temporary traffic management (including cones and temporary signs) needs to be deployed;

(h) a methodology for undertaking a conditions survey of Main Avenue, Fourth Avenue and any other land identified during the trial runs that may have a constraining impact on the abnormal indivisible load movements including the timescales for undertaking the surveys and the method(s) of reporting the findings to the relevant planning authority, comprehensive photographs and potential compensation arrangements;

(i) details of any temporary or permanent improvements to highways;

(j) proposals for the making good of any incidental damage to highways by construction traffic associated with the authorised development including street furniture, structures, drainage features, highway verge and carriageway surfaces;

(k) proposals for traffic management controls (such as temporary signals), diversion routes and signage required during any of the activities, operations or works set out in Schedule 4; and

(l) proposals for the notification of occupiers of land adjacent to the construction traffic route of the scheduling and timing of abnormal indivisible load movements from the point of exit from the trunk road network to the Order land.

(2) The construction traffic management plan must be implemented as approved.

(3) During the operation or decommissioning of numbered work 2 no abnormal indivisible loads must be transported into or out of the Order land without the prior written approval of the relevant planning authority in consultation with Welsh Government Transport.

1.2.2. This Stage 1 CTMP supports an application for the partial discharge of DCO Requirement 13 and specifically, includes those items set out in **bold** above. This is because only the items bolded are of relevance to the demolition phase. Items 13(1)(b), (d), (f), (g) and (l) are not relevant to the Stage 1 CTMP for demolition as no abnormal indivisible vehicles are required as part of the demolition stage. Item 13(1)(a)(iii) is not relevant to this CTMP as no holding areas or passing areas will be required within the highway network for the demolition phase and there is space within the proposed laydown area to hold HGVs within the Site itself if necessary. Item 13(1)(e) relates to scheduling and timing for delivery vehicles, which also is not relevant to the demolition stage and is, therefore, not dealt with in this Stage 1 CTMP. Item 13(1)(k) is not relevant to this Stage 1 CTMP as none of the works set out in Schedule 4 of the DCO will be undertaken during the demolition stage.

1.2.3. All of those items in regular text (i.e. not bolded) that are of relevance to the construction stage will be included in the Stage 2 CTMP dealing with the construction stage. The requirements of planning condition 14 (ref: 15/1213/10), which relate to the gas connection, will also be dealt with under the Stage 2 CTMP.

1.3 PROJECT DESCRIPTION

1.3.1. The HPP will operate as a Simple Cycle Gas Turbine (SCGT) peaking plant and has been designed to provide an electrical output of up to 299 MWe. The plant will be fuelled by natural gas. The three main elements of the HPP comprise:

- A new Power Generation Plant - a SCGT gas fired 'peaking' power generating plant, capable of providing up to 299 MWe;
- A new underground electrical cable connection (the Electrical Connection) to export electricity from the Power Generation Plant into the National Grid at Rhigos Substation; and
- A new underground gas pipeline connection (the Gas Connection) to bring natural gas to the Power Generation Plant from the existing high pressure gas network National Transmission System in the vicinity of the Project site. This element of the Project also includes the above ground installation (AGI) for the gas pipeline at the point of connection to the National Transmission System (NTS), as well as a new permanent access to the AGI.

1.3.2. The Power Generation Plant, Gas Connection and Electrical Connection together are referred to as the HPP and are all integral to the generation of electricity and the subsequent export of that electricity to the National Grid.

1.3.3. Demolition activities will only be undertaken within the power generation plant component of the project Site, either side of Main Avenue, as shown on Figure 1 above. No demolition activities are required in relation to the gas pipeline component. Appendix A contains the Demolition – Site Laydown and Compound.

1.4 DOCUMENT STRUCTURE

1.4.1. This CTMP is divided into the following sections:

- Chapter 2 – Existing Highway Conditions;
- Chapter 3 – Site Access, Parking and Laydown Areas; and
- Chapter 4 – Demolition Programme and Trip Generation.

2 EXISTING HIGHWAY CONDITIONS

2.1 LOCAL HIGHWAY NETWORK

- 2.1.1. The A465 runs north-west to south-east to the north of the Site and is a dual carriageway between the Rhigos Roundabout and Glyneath to the west. To the east of the Rhigos Roundabout, the A465 is a single three lane carriageway with two lanes in the uphill direction and one in the downhill direction. The section of the A465 to the east has been identified for upgrade to two lanes in each direction.
- 2.1.2. Rhigos Road is a single carriageway local B road running east to west along the southern edge of the Hirwaun Industrial Estate, and is marked with national speed limit. It connects the A465 to Cefn Rhigos and Pont Walby.
- 2.1.3. The A4061 is a local road that runs north to meet Rhigos Road at a roundabout junction in the south east corner of Hirwaun Industrial Estate, and then turns east to join the A465. The road connects Trehebert in the south to Hirwaun town and the Hirwaun Industrial Estate. The A4061 operates under the national speed limit.
- 2.1.4. Fourth Avenue is a local road that forms a simple T-junction with Main Avenue at the south east corner of the Site. The road has a 30mph speed limit for the majority of its length.
- 2.1.5. Fifth Avenue forms an arc running north-south from Rhigos Road towards the underpass of the A465 where it then runs parallel with the A465 before it joins with Halt Road at the west of Hirwaun Industrial Estate. The road has a 30mph speed limit for the majority of its length. Fifth Avenue has a roundabout junction with Main Avenue.
- 2.1.6. Main Avenue is also a local road within Hirwaun Industrial Estate that runs east west through the centre of Hirwaun Industrial Estate. The speed limit is 30mph. At the opposite end to its junction with Fifth Avenue, Main Avenue meets Thirteenth, Fourteenth, and Sixteenth Avenue, all of which are similar standard.

3 SITE ACCESS, PARKING, AND LAYDOWN AREAS

3.1 SITE ACCESS

- 3.1.1. The laydown area for demolition activities will be provided in the north-east corner of the Site and will be accessed from an existing gated access on Fourth Avenue. This will be the primary access to the Site for the demolition phase.
- 3.1.2. The Site compound incorporating site office and welfare facilities is expected to be provided in the south west corner of the Site and be accessed from an existing gated access on Main Avenue. This will be the secondary access to the Project Site. Pedestrian access will also be from Main Avenue. In the case that the site office and welfare facilities are provided alongside the laydown area in the north-east corner of the Site, they would also be accessed from the gated access on Fourth Avenue. The CTMP provides for both scenarios.
- 3.1.3. The swept path drawings at Appendix B show the point of entry onto the highway network from the Site (the Order land, as required by Requirement 13(1)(a)(i)), at both the primary access on Fourth Avenue and secondary access on Main Avenue.
- 3.1.4. Vehicular swept path analysis for the low loader vehicle, which may be used to transport plant to site, for egress from the site access on Main Avenue is likely to cause kerb overrun. This is caused due to the positioning of the existing gatehouse. Alternative egress points including the access lane immediately west of the existing gatehouse and the north east corner of site onto Fourth Avenue may be used. It should be noted that any damage or defect caused to existing highway infrastructure is to be made good upon completion of the works.

3.2 VEHICLE ROUTING

- 3.2.1. The principal route for demolition traffic accessing the Site will be between the A465 and the primary site access at Fourth Avenue. Demolition traffic (HGVs) will access the Site from the A465 using the A465/Rhigos Roundabout and then via the A4061 Rhigos Road, Fifth Avenue, and Main Avenue.
- 3.2.2. The secondary route for accessing the Site will be from the A4061 Rhigos Road to the south. Demolition traffic (HGVs) will access the Site from the A4061 using the A4061 Rhigos Road Roundabout and then via Fifth Avenue and Main Avenue.
- 3.2.3. A Construction Vehicle Routing plan and Site Access Plan at 1:2,500 scale for all construction traffic is included at Appendix C and D respectively (as required by Requirement 13(a) and (c)). It should be noted access to the Site by abnormal indivisible modes is not required during the demolition stage and is therefore not considered in this Stage 1 CTMP.

3.3 STAFF PARKING

- 3.3.1. Staff parking will be provided within the site compound adjacent to the site office or in the laydown area as shown in Appendix A according to the demolition contractor's requirements. All staff parking during the demolition phase will be contained within the Site. At this stage it is expected that additional staff parking will be provided to the south of Main Avenue during the construction stage of the project, however this will be confirmed in the Stage 2 CTMP.

3.4 LAYDOWN AREAS

- 3.4.1. As noted above, the laydown area for demolition activities will be provided in the north-east corner of the Site and will be accessed from an existing gated access on Fourth Avenue. The laydown area is expected to be used for:
 - Plant Storage;
 - Skip Locations;
 - Waste Processing;
 - Waste Storage;
 - Material Storage; and
 - Wheel Washing Facilities.



3.5 SIGNAGE

- 3.5.1. Appropriate signage to ensure sufficient guidance for construction traffic will be provided, and to ensure that the traffic accesses the Site efficiently using the Rhigos Road to access the A465 at the Rhigos Roundabout to the east. More specifically, this will guide demolition traffic in and out of the laydown area described above. Signage will also be used as a means of guiding the workers to the designated parking areas. Any signage required for the demolition phase will be developed in consultation with RCTCBC.

4 DEMOLITION PROGRAMME AND TRIP GENERATION

4.1 DEMOLITION PROGRAMME

- 4.1.1. The demolition stage of the Project is anticipated to commence in mid-August 2018, subject to the necessary Requirements being discharged, and is programmed for a duration of approximately three months excluding pre-start works.
- 4.1.2. The demolition stage of works will involve the demolition of existing buildings and structures (with the exception of the new bat mitigation structure authorised under Requirement 4(7), including foundations, hardstanding and service areas. Demolition activities will only be undertaken within the main power generation plant component of the overall Project Site (refer Figure 1), either side of Main Avenue (i.e. no demolition activities are required in relation to the gas pipeline component.) Table 1 contains a summary of the anticipated demolition programme and associated staffing levels on-site.

Table 1 - HPP Demolition Programme

Demolition Stage	Week	Max. No. of Staff on site at any one time
Pre Start Works (e.g. Pre Start Meeting, RAMS, Contractor Mobilisation etc.)	1 - 4	12
Kick off meeting	5	36
Demolition Works (e.g. Site set up, Utilities Disconnections, Building Strip Out, Building Demolition, Slab Break Out, Earthworks etc.)	5 - 16	36

4.2 DEMOLITION WORKING HOURS

- 4.2.1. In accordance with Requirement 14 of the DCO, no construction work, or the delivery or removal of materials is to take place outside the hours of – (a) 0700 and 1830 hours on weekdays (excl. public holidays); and (b) 0700 and 1300 hours on Saturdays and public holidays. Working hours outside of these periods would be agreed in advance with RCTCBC but are not anticipated at this stage.

4.3 TRIP GENERATION - DEMOLITION WORKERS

- 4.3.1. 'Insert 13.13 Schedule of Construction Workers' contained in the ES indicated a peak of 91 construction workers on site during the construction stage, which included the demolition phase. During the demolition phase of the project, up to 12 staff will be required onsite for the pre-start works (weeks 1-4) and then up to 36 staff during each of the subsequent weeks (weeks 5 – 16).
- 4.3.2. The impacts of construction worker traffic on the transport network for the peak periods of construction related activities have been assessed in the ES and it was considered that even at a peak of 91 construction workers on site, there would be no significant impacts.

4.4 HGV TRIP GENERATION - DEMOLITION TRAFFIC

- 4.4.1. A profile showing the number of HGVs trips (arrival and departure) over the duration of the demolition phase has been included in Figure 2 below. The daily profile is based on the demolition programme and associated activities provided by the contractor.
- 4.4.2. Throughout the day, it is assumed that HGVs will have a linear profile of arrival and departure during the working day between 07.00 and 18:30. The anticipated average peak number of HGVs per day is up to 64 (or 128 trips)

during week 13, which equates to 12 HGV trips per hour on average. The anticipated average number of HGVs throughout the demolition works is 52 trips per day, which equates to five HGV trips per hour.




Figure 2 - Demolition Traffic - HGV Trip Generation (2-way)

4.4.3. Table 13.18 in the ES indicated 70 HGVs per day during quarter one (demolition), which equated to 149 trips per day or 13 trips per hour, which is more than the current estimates for demolition. The impacts of HGV traffic on the transport network for the peak periods of construction related activities have been assessed in the ES and it was considered that there would be no significant impacts of using the access routes described in Section 3.2. As the number of HGVs is slightly less than presented in the ES, the impacts of demolition using the more up to date trip generation estimates therefore remain valid.

4.5 DEMOLITION VEHICLES

4.5.1. Vehicles associated with the demolition stage will include but not be limited to mixer trucks, tipper trucks, cranes, articulated wagons, curtain sided wagons, and delivery vans.

4.5.2. The project will not require the delivery of AILs during the demolition stage. Further consultation will be undertaken with RCTCBC and SWTRA as part of the preparation of the Stage 2 CTMP for the construction stage.

4.6 ROAD CLOSURES

4.6.1. As part of the demolition activities a road closure will be required to allow the demolition of a bridge between Building 1 and Building 2 as shown on the DCO Approved Works Plans at Appendix E. It is anticipated that Main Avenue will need to be closed between its junction with Fourth Avenue and the access to the site compound to the west for up to two days.

4.6.2. It is anticipated that the bridge demolition works will take place during weeks 3-5. The appointed contractor will liaise with RCTCBC and local businesses to ensure disruption is kept to a minimum and, with this in mind, bridge demolition will take place over a weekend if practicable. There are alternative routes available between Rhigos

Road and the businesses to the east and west of the project Site. Appropriate diversion and road closure signage will be developed in consultation with RCTCBC.

4.7 HIGHWAY CONDITION SURVEY OF MAIN AVENUE AND FOURTH AVENUE

- 4.7.1. A condition survey of highways immediately surrounding the Site will be carried out prior to demolition commencing. This will include Main Avenue and Fourth Avenue, with the extent to be agreed with the local highway authority. The survey will be a visual inspection, with the purpose being to gather photographic evidence of the condition of these sections of highway prior to demolition commencing and, therefore inform the need for maintenance/repair at the conclusion of works.
- 4.7.2. A letter summarising the findings of the survey, along with the photographs obtained, will be provided to RCTCBC for information within two months of the survey being undertaken. Any road maintenance issues or damage deemed to be attributable to the demolition phase will be rectified, and the road will be returned to its former condition making good of any incidental damage to highways by construction traffic associated with the authorised development including street furniture, structures, drainage features, highway verge and carriageway surfaces. Appendix E contains the Highway and Drainage Construction Details that will be adhered to, unless otherwise agreed with RCTCBC in writing.
- 4.7.3. No AILs are required for the demolition phase and, therefore, in accordance with Requirement 13(1)(h), it is not proposed to undertake a conditions survey of any other sections of highway at this time. If required, such survey methodology will be provided in the Stage 2 CTMP for the construction phase.

4.8 SOUTH WALES TRUNK ROAD AGENT (SWTRA)

- 4.8.1. In preparing this CTMP we have had initial consultation with the South Wales Trunk Road Agent (SWTRA) in relation to any constraints on vehicle movements we should be aware of with respect to accessing the site from the A465 Rhigos Roundabout during the three months demolition stage, such as embargo periods, route traffic sensitivity, road works, and any other highway restrictions.
- 4.8.2. Table 2 contains the embargo periods on road works for 2018 (July to November) and Table 3 contains the times of permitted closures, as advised by SWTRA.

Table 2 - SWTRA Embargo Periods

2018 Holiday Periods	Partial Embargo	Full Embargo	Partial Embargo
Summer School Holidays	Thu 19 July (12 noon) to Thu 23 Aug (12 noon)	Thu 23 Aug (12 noon) To Tue 28 Aug (10 am)	Tue 28 Aug (10am) to Mon 3 Sep (10 am)
Autumn Half Term	Thu 25 Oct (12 noon) to Mon 5 Nov (10 am)	N/A	N/A

Table 3 – SWTRA Traffic Sensitivity (Times of Permitted Closures)

SECTION OF HIGHWAY		SINGLE LANE CLOSURE				MULTIPLE LANES / FULL CLOSURE			
		Mon - Thu	Fri	Sat	Sun	Mon - Thu	Fri	Sat	Sun
Rhigos Roundabout to Glynneath	WB	No Restrictions		No Restrictions		0000 to 0600	0000 to 0600	0000 to 0600	0000 to 0600
						2000 to 0000	2000 to 0000	2000 to 0000	2000 to 0000

SECTION OF HIGHWAY		SINGLE LANE CLOSURE				MULTIPLE LANES / FULL CLOSURE			
		Mon - Thu	Fri	Sat	Sun	Mon - Thu	Fri	Sat	Sun
	EB	No Restrictions		No Restrictions	No	0000 to 0600	0000 to 0600	0000 to 0600	0000 to 0600
						2000 to 0000	2000 to 0000	2000 to 0000	2000 to 0000
Hirwaun Roundabout to Rhigos Roundabout	WB	0000 to 0700	0000 to 0700	No Restrictions		0000 to 0600	0000 to 0600	0000 to 0600	0000 to 0600
		0900 to 1600	0900 to 1600			2000 to 0000	2000 to 0000	2000 to 0000	2000 to 0000
		1900 to 0000	1900 to 0000						
	EB	0000 to 0700	0000 to 0700	No Restrictions		0000 to 0600	0000 to 0600	0000 to 0600	0000 to 0600
		0900 to 1600	0900 to 1600			2000 to 0000	2000 to 0000	2000 to 0000	2000 to 0000
		1900 to 0000	1900 to 0000						

- 4.8.3. SWTRA also advised that routine and cyclic maintenance, as well as emergency works, are carried out on an as and when basis.
- 4.8.4. It is considered that the embargo and traffic sensitivity information will not constrain the works during the demolition stage of the project given the works programme, but the appointed contractor will maintain contact with SWTRA throughout the demolition programme. SWTRA will also be consulted again in the preparation of the Stage 2 CTMP for the construction phase.

5 SUMMARY

- 5.1.1. Table 4 presents the list of items requiring approval from RCTCBC under Schedule 2 Requirement 13 of the DCO. It seeks to set out where this Stage 1 CTMP has addressed each of them were relevant, for ease of reference and to demonstrate compliance.
- 5.1.2. As the demolition phase relates to the DCO only, all of the components of Condition 14 of the HPP Planning Permission (Ref: 15/1213/10), relating to the construction of the gas pipeline, will be addressed in the Stage 2 CTMP.

Table 4 – Compliance with Requirement 13(1) in this Stage 1 CTMP

Requirement 13(1)	Addressed in Stage 1 CTMP
(1) No numbered work of the authorised development other than tree felling and the bat mitigation structure forming part of numbered work 2E(g) of the authorised development is to commence until a construction traffic management plan covering that numbered work has been submitted to and approved by the relevant planning authority in consultation with Welsh Government Transport. The construction traffic management plan is to detail the proposals for the movement of construction traffic and abnormal indivisible loads associated with the authorised development and is to include-	-
(a) construction vehicle routing plans at 1:2,500 scale for all traffic including abnormal indivisible loads showing	Section 3.2 and Appendix C
(i) swept path analysis from the point of entry onto the highway network to the Order land;	Section 3.1 and Appendix B
(ii)highway mitigation in respect of any identified constraints on vehicle movements such as embargo periods, route traffic sensitivity, temporary road works and other highway restrictions to be developed following consultation with the South Wales Trunk Road Agent, and, where relevant, referring to supporting HD19/03 safety audit documentation (as contained within the Design Manual for Roads and Bridges Volume 5 Section 2 Part 2 and as amended or replaced); and	Section 4.8
(iii)land ownership boundaries for any required holding areas, passing areas and layover areas;	No holding areas or passing areas will be required within the highway network for the demolition phase. There is space within the proposed laydown area to hold HGVs within the Site itself if necessary.
(b)evidence of appropriate trial runs that demonstrate the suitability of the route from point of entry onto the trunk road network to the Order land for the proposed types of abnormal indivisible loads;	Not required at this stage as no AILs are required for the demolition phase
(c)site access plans at 1:2,500 scale that include supporting HD19/03 safety audit documentation (as contained within the Design Manual for Roads and Bridges Volume 5 Section 2 Part 2 and as amended or replaced);	Section 3.2 and Appendix D
(d)proposals for the management of junctions to and crossings of the public highway during delivery of abnormal indivisible loads;	Not required at this stage as no AILs are


	required for the demolition phase
(e)proposals for the scheduling and timing of movements of delivery vehicles, to be developed following consultation with the Welsh Government and potentially affected undertakers, and, in relation to any abnormal indivisible loads, details of vehicle parameters, number of vehicles in convoy size, dimensions (width, length, height) and weight (total vehicle with load and axel loading);	The scheduling and timing of movements of “delivery vehicles” is relevant to the construction phase and will be detailed within the Stage 2 CTMP. However, timing of movements is generally covered within Chapter 4 as appropriate to the demolition phase. No information required in relation to AILs at this stage
(f)details of escorts for abnormal indivisible loads highlighting where and when along the route private vehicles, banksman and Police vehicles escorts will be used (including emergency contingencies);	Not required at this stage as no AILs are required for the demolition phase
(g)proposals for temporary warning signs and banksman for abnormal indivisible loads, including provision of plan drawings and associated traffic signs schedule highlighting locations along the route where temporary traffic management (including cones and temporary signs) needs to be deployed;	Not required at this stage as no AILs are required for the demolition phase
(h)a methodology for undertaking a conditions survey of Main Avenue, Fourth Avenue and any other land identified during the trial runs that may have a constraining impact on the abnormal indivisible load movements including the timescales for undertaking the surveys and the method(s) of reporting the findings to the relevant planning authority, comprehensive photographs and potential compensation arrangements;	Section 4.7 No information required in relation to AILs at this stage
(i)details of any temporary or permanent improvements to highways	None required
(j)proposals for the making good of any incidental damage to highways by construction traffic associated with the authorised development including street furniture, structures, drainage features, highway verge and carriageway surfaces;	Section 4.7 and Appendix E
(k) proposals for traffic management controls (such as temporary signals), diversion routes and signage required during any of the activities, operations or works set out in Schedule 4; and	Not required at this stage as no works set out in Schedule 4 are proposed to be undertaken in relation to demolition
(l) proposals for the notification of occupiers of land adjacent to the construction traffic route of the scheduling and timing of abnormal indivisible load movements from the point of exit from the trunk road network to the Order land.	Not required at this stage as no AILs are required for the demolition phase

Appendix A


DEMOLITION – SITE COMPOUND

AND LAYDOWN





LOCATION PLAN
SCALE 1:5000



SITE PLAN
SCALE 1:1250

NOTES:

- DO NOT SCALE OFF THIS DRAWING.
- ALL DIMENSIONS ARE IN METRES (m) AND ALL LEVELS ARE IN METRES (m) A.O.D. UNLESS NOTED OTHERWISE.
- ALL DIMENSIONS AND LEVELS TO BE CHECKED ON SITE AND ANY DISCREPANCIES SHOULD BE REPORTED TO THE DESIGNER

KEY:

- ① - BUILDING 1
- ② - BUILDING 2
- ③ - BUILDING 3
- ④ - BUILDING 4
- ⑥ - BUILDING 6
- ⑦ - FOOTBRIDGE
- - DEMOLITION WORKS - SITE BOUNDARY

© Crown copyright and database rights 2017. Ordnance Survey 0100031673




41 - 51 Grey Street,
Newtown Square, Newcastle
United Kingdom NE1 6EE
T 44 20 3077 7951 W www.ghd.com


FOR TENDER PURPOSES

Client		Hirwaun Power Limited	
Project		Hirwaun Power Project	
Title		DEMOLITION - SITE COMPOUND AND LAYDOWN	
Original Size		A1	
Drawing No:		66-10865-HPL-DMO-003	
Rev:		B	
DO NOT SCALE	Drawn	KG	Designer
Gutteridge Haskins & Davey Limited Conditions of Use: This document may only be used by GHD's client (and any other person who GHD has agreed can use this document) for the purpose for which it was prepared or for any other purpose.	Drafting Check	Approved (Project Director) Date	Design Check
		Scale	1 : 1250
This Drawing must not be used for Construction			
No	Revised	Date	
B	TEMPORARY STORAGE AND PARKING AREA RELOCATED	11.06.18	
A	PRELIMINARY ISSUE	15.05.18	
Drawn	Project Manager	Director	Date
ALM	KG	AJL	TF
Drawn	Job Manager	Director	Date
Drawn	Job Manager	Director	Date
Drawn	Job Manager	Director	Date

Appendix B

VEHICULAR SWEEP PATH ANALYSIS





DO NOT SCALE

- NOTES
1. THIS DRAWING IS TO BE READ IN CONJUNCTION WITH ALL OTHER RELEVANT DRAWINGS.
 2. ANY DISCREPANCIES, ERRORS OR OMISSIONS ARE TO BE BROUGHT TO THE ATTENTION OF WSP

KEY

- DOO BOUNDARY
- VEHICULE BOUNDARY

REV	DATE	BY	DESCRIPTION	CHK	APP
A	29/06/2018	RF	FIRST ISSUE		

DRAWING STATUS

S2 - FOR INFORMATION



Amber Court, William Ambrose Drive, Newcastle upon Tyne, NE4 7JG, UK
 T: +44 (0) 191 228 2000, F: +44 (0) 191 228 2104
 wsp.com

CLIENT: DRAX

PROJECT: HIRWAUN POWER STATION


TITLE: VEHICULAR SWEEP PATH ANALYSIS SITE LAYOUT PLAN

SCALE: 1:2000	DRAWN BY: P. WATCHMAN	CHECKED BY: N. MACDONALD
PROJECT NO: 70032842	ISSUED FOR: RF FOWKES	DATE: JUNE 18
DRAWING NO: 26244TRD-001	REV: A	

© WSP UK Ltd



SECONDARY SITE ACCESS - HWY TIPPER TRUCK



SECONDARY SITE ACCESS - LOW LOADER

DO NOT SCALE

NOTES

1. THIS DRAWING IS TO BE READ IN CONJUNCTION WITH ALL OTHER RELEVANT DRAWINGS.
2. ANY DISCREPANCIES, ERRORS OR OMISSIONS ARE TO BE BROUGHT TO THE ATTENTION OF WSP
3. VEHICLE PATHS WERE ANALYSED WHILE ALL ROADWAYS WERE ASSUMED EMPTY. SUCH PATHS MAY DIFFER AND RESULTS VARY IF OTHER VEHICLES ARE PRESENT.



REV	DATE	BY	DESCRIPTION	WWW	MM	YY
B	16/07/2018	RF	UPDATED TO SITE TOPOGRAPHICAL INFORMATION			
A	29/06/2018	RF	FIRST ISSUE			

DRAWING STATUS

S2 - FOR INFORMATION

wsp

Ander Court, William Ambrose Drive, Newcastle upon Tyne, NE17 7JG, UK
 T: +44 (0) 191 228 2000, F: +44 (0) 191 228 2104
 www.wsp.com

CLIENT: DRAX

PROJECT: HIRWAIN POWER STATION

VEHICULAR SWEEP PATH ANALYSIS
SHEET 2 OF 4

SCALE	DATE	ISSUED TO	ISSUED BY	DATE	REV
NTS		PLANT/CHIEF	PLANT/CHIEF		
PROJECT NO	7002642	ISSUED TO	ISSUED BY	DATE	JUNE 18
DRAWING NO	2624-ATR-D-003	REV			B

DO NOT SCALE

- NOTES
1. THIS DRAWING IS TO BE READ IN CONJUNCTION WITH ALL OTHER RELEVANT DRAWINGS.
 2. ANY DISCREPANCIES, ERRORS OR OMISSIONS ARE TO BE BROUGHT TO THE ATTENTION OF WSP
 3. VEHICLE PATHS WERE ANALYSED WHILE ALL ROADWAYS WERE ASSUMED EMPTY. SUCH PATHS MAY DIFFER AND RESULTS VARY IF OTHER VEHICLES ARE PRESENT.

KEY

FORWARD MANOEUVRE	
REVERSE MANOEUVRE	

REV	DATE	BY	DESCRIPTION	CHK	APP
A	29/06/2018	RF	FIRST ISSUE		

DRAWING STATUS: S2 - FOR INFORMATION



Amber Court, William Andrews Drive, Newcastle upon Tyne, NE4 7JG, UK
 T: +44 (0) 191 228 2000, F: +44 (0) 191 228 2104
 wsp.com




CLIENT: DRAX


PROJECT: HIRWAIN POWER STATION

TITLE: VEHICULAR SWEEP PATH ANALYSIS
 SHEET 3 OF 4


SCALE	DATE	ISSUED BY	ISSUED FOR	DATE	APPROVED BY
NIS		P/VAATCHMAN	ISSUANCE		N/MCDONALD
PROJECT NO	70052942	REVISIONS	REVISIONS	DATE	JUNE 18
DRAWING NO	2624-ATR-D-004	REV			A

© WSP UK Ltd





A4061 ROUNDABOUT - HEV TIPPER TRUCK



A4061 ROUNDABOUT - LOW LOADER

DO NOT SCALE

- NOTES
1. THIS DRAWING IS TO BE READ IN CONJUNCTION WITH ALL OTHER RELEVANT DRAWINGS.
 2. ANY DISCREPANCIES, ERRORS OR OMISSIONS ARE TO BE BROUGHT TO THE ATTENTION OF WSP
 3. VEHICLE PATHS WERE ANALYSED WHILE ALL ROADWAYS WERE ASSUMED EMPTY, SUCH PATHS MAY DIFFER AND RESULTS VARY IF OTHER VEHICLES ARE PRESENT.

KEY
 FORWARD MANDUCRE
 REVERSE MANDUCRE



REV	DATE	BY	DESCRIPTION	CHK	APP
A	29/06/2018	RF	FIRST ISSUE		

DRAWING STATUS
S2 - FOR INFORMATION



Amber Court, William Ainslie Drive, Newcastle upon Tyne, NE4 7JQ, UK
 T: +44 (0) 191 226 2000, F: +44 (0) 191 226 2104
 www.wsp.com

CLIENT: DRAX

SUBPROJECT: HIRWAIN POWER STATION

TITLE: VEHICULAR SWEEP PATH ANALYSIS
 SHEET 4 OF 4


SCALE: 3/4"	DRAWN BY: NTS	CHECKED BY: P.MATCHEMAN	APPROVED BY: N.MACDONALD
PROJECT NO: 70032642	ISSUED: R.FOWKES	DATE: JUNE 18	
DRAWING NO: 2624-ATR-D-005	REV: A		

Appendix C

CONSTRUCTION VEHICLE ROUTING



PLAN



AG65 BRIGGS ROUNDABOUT EMBARCO PERIODS

- FULL EMBARCO	- 23/08 (12pm) -> 28/08 (10am)
- PARTIAL EMBARCO	- 19/07 (12pm) -> 23/08 (12pm)
	- 28/08 (10am) -> 03/09 (10am)
	- 25/10 (12pm) -> 05/11 (10am)

DO NOT SCALE

- NOTES**
1. THIS DRAWING IS TO BE READ IN CONJUNCTION WITH ALL OTHER RELEVANT DRAWINGS.
 2. ANY DISCREPANCIES, ERRORS OR OMISSIONS ARE TO BE BROUGHT TO THE ATTENTION OF WSP

- EMBARCO PERIODS**
- AVOID ALL WORKS, INCLUDING NIGHT WORKS, THAT IMPAIR ON THE RUNNING OF THE CARRIAGEWAY ON ALL ROUTES
 - EMERGENCY WORKS ARE PERMITTED
 - FOR OTHER EXCEPTIONS PROVIDE SUPPORTING EVIDENCE AND SEEK WRITTEN APPROVAL FROM WELSH GOVERNMENT.
- PARTIAL EMBARCO**
- USE DISCRETION WHEN CONSIDERING WEEK DAY WORKS (10:00 MONDAY TO 12:00 THURSDAY)
 - FOR WEEKEND WORKS (10:00 THURSDAY TO 12:00 MONDAY), SEEK APPROVAL FROM WELSH GOVERNMENT
 - EMERGENCY WORKS ARE PERMITTED.

- CONSTRUCTION ACCESS ROUTES**
- DOB BOUNDARY
 - CONSTRUCTION VEHICLE ROUTES

THIS DRAWING IS TO BE PRINTED IN COLOUR

DRIVING STATUS

S2 - FOR INFORMATION

REV	DATE	BY	DESCRIPTION	CHK	APP
A	28/06/2018	RF	FIRST ISSUE	RFW	MM



Amber Court, William Ambrose Drive, Merthyr Tydfil, NE41 7JG, UK
T: +44 (0) 191 228 2000 F: +44 (0) 191 228 2104
wsp.com

CLIENT: DRAX

PROJECT: HIRWAUN POWER STATION

TITLE: CONSTRUCTION VEHICLE ROUTING PLAN


SCALE: 1:200	DRAWN: P. WATCHMAN	CHECKED: N. MACDONALD
PROJECT NO: 70032642	ISSUED: 18 JUN 2018	DATE: JUNE 18
DRAWING NO: 2642-GA-D-002	REV: A	

© WSP UK Ltd

Appendix D

SITE ACCESS PLAN





DO NOT SCALE

- NOTES**
1. THIS DRAWING IS TO BE READ IN CONJUNCTION WITH ALL OTHER RELEVANT DRAWINGS.
 2. ANY DISCREPANCIES, ERRORS OR OMISSIONS ARE TO BE BROUGHT TO THE ATTENTION OF WSP

- CONSTRUCTION ACCESS ROUTES**
- SITE / DOO BOUNDARY
 - ROUTE FROM A465 TO PRIMARY ACCESS
 - ROUTE FROM A465 TO SECONDARY ACCESS
 - ROUTE FROM A465(SOUTH) TO PRIMARY & SECONDARY ACCESS

THIS DRAWING IS TO BE PRINTED IN COLOUR

REV	DATE	BY	DESCRIPTION	CHK	APP
A	29/06/2018	RF	FRESH ISSUE	RFW	MM

DRAWING STATUS: **S2 - FOR INFORMATION**



Amber Court, William Ambrose Drive, Newcastle upon Tyne, NE4 7JQ, UK
T: +44 (0) 191 228 2000, F: +44 (0) 191 228 2104
wsp.com

CLIENT: **DRAX**

PROJECT: **HIRWAUN POWER STATION**

TITLE: **SITE ACCESS PLAN**

SCALE	DATE	DESIGNED	CHECKED	DATE	APPROVED
1:2000	29/06/2018	P. WITCHAMN	R. FOWKES	29/06/2018	N. MACDONALD

© WSP UK Ltd

Appendix E

HIGHWAY AND DRAINAGE

CONSTRUCTION DETAILS






Amber Court
William Armstrong Drive
Newcastle upon Tyne
NE4 7YQ

wsp.com

Appendix F

DCO APPROVED WORKS PLAN






Legend:

- Order Limits
- Order Land (see Land Plans, document reference 2.2)

Work No.	Brief Description (see Schedule 1 to the Development Consent Order)
1	Demolition Works
2	Power Generation Plant (divided up into Work Numbers 2A, 2B, 2C, 2D, 2E, 2F and 2G on Works Plan Figure 2) (Maximum Limits of Deviation)



Reproduced from Ordnance Survey digital map data © Crown copyright 2014. All rights reserved. Licence number 0100031673

Notes:

Created By:
 Terraquest Solutions Limited
 Floors 7 & 8
 Quayside Tower
 252 - 260 Broad Street
 Birmingham
 B1 2HF
 w: www.terraquest.co.uk
 e: info@terraquest.co.uk




Created For:
 Hirwaun Power Limited
 33 Cavendish Square
 London
 W1G 0PW
 w: www.hirwaunpower.co.uk



Title:
 Hirwaun Power Limited - Works Plan (Figure 1)
 The Infrastructure Planning (Applications: Prescribed Forms and Procedure) Regulations 2009
 Regulation r5(2)(j) Document Reference: 2.3

Scale: 1:2500 @ A1	Date: July 2016	
Drawing No: HPL Works Plan Figure 1 of 2	Revision: v4	
Approved By: DCO	Checked By: PKI	Drawn By: LBA




Hirwaun Industrial Estate
Ystad Ddiwydiannol Hirwaun

Legend:

- Order Limits
- Order Land (see Land Plans, document reference 2.2)

Work No.	Brief Description (see Schedule 1 to the Development Consent Order)
2A	Power Generation Plant (Maximum Limits of Deviation)
2B	Power Generation Plant (Maximum Limits of Deviation)
2C	Power Generation Plant (Maximum Limits of Deviation)
2D	Power Generation Plant (Maximum Limits of Deviation)
2E	Power Generation Plant (Maximum Limits of Deviation)
2F	Power Generation Plant (Maximum Limits of Deviation)
2G	Power Generation Plant (Maximum Limits of Deviation)



Reproduced from Ordnance Survey digital map data © Crown copyright 2014. All rights reserved. Licence number 0100031673

Notes:

Created By:
Terraquest Solutions Limited
Floors 7 & 8
Quayside Tower
252 - 260 Broad Street
Birmingham
B1 2HF
w: www.terraquest.co.uk
e: info@terraquest.co.uk



Created For:
Hirwaun Power Limited
33 Cavendish Square
London
W1G 0PW
w: www.hirwaunpower.co.uk



Title:
Hirwaun Power Limited - Works Plan (Figure 2)
Showing Work Numbers 2A, 2B, 2C, 2D, 2E, 2F, and 2G
The Infrastructure Planning (Applications: Prescribed Forms and Procedure) Regulations 2009
Regulation r5(2)(j) Document Reference: 2.3

Scale: 1:1250 @ A1	Date: July 2016	
Drawing No: HPL Works Plan Figure 2 of 2	Revision: v4	
Approved By: DCO	Checked By: PKI	Drawn By: LBA



Amber Court
William Armstrong Drive
Newcastle upon Tyne
NE4 7YQ

wsp.com